ACCEPTANCE TEST DATA SHEET
131-9[B]
TEST CELL D103

9B SAMPLE
HOT
APU S/N P- 6721

PARAMETER DESCRIPTION			ATP PARAGRAPH-->		4.1.2E	4.1.3C	4.1.1E
					2PCK-700 ECS HIGH	MES	RTL
DIGITAL DATA SCAN				HR:MIN	14:22	14:32	14:12
DIGITAL DATA POINT NUMBER					2.	3.	1.
PBAR	BAROMETRIC PRESSURE			PSIA	14.09	14.09	14.09
PCELL	CELL PRESSURE			PSIA	14.08	14.08	14.09
T1	T1-APU INLET TEMPERATURE (AVG)			DEG F	93.1	93.5	90.9
TENIVA	UNIT INLET TEMPERATURE (T2)			DEG F	*****	*****	*****
POIL	OIL PRESSURE -- LUBE PUMP DISCHARGE			PSIG	72.4	72.4	72.9
TOIL	OIL TEMPERATURE -- LUBE PUMP DISCHARGE			DEG F	175.6	176.7	168.8
PSGBX	GEARBOX PRESSURE -- SUMP			IN H2O	-3.49	-3.62	-1.37
TFUEL	FUEL INLET TEMPERATURE			DEG F	105.	106.	104.
PFUEL	FUEL INLET PRESSURE			PSIG	28.	28.	28.
VIBGBA	UNIT VIBRATION -- GEARBOX			IN/SEC	.20	.21	.15
VIBTHA	UNIT VIBRATION -- TURBINE			IN/SEC	.10	.10	.11
VIBP1E	ONE-PER-REV TURBINE POST			IN/SEC	.8	.8	.8
XNL	SHAFT SPEED			RPM	48801.	48796.	48799.
PIGV	INLET GUIDE VANE POSITION			DEGREE	0.2	0.0	2.2
PCDFD	COMPRESSOR DISCHARGE STATIC PRESSURE			PSIA	96.8	97.2	90.7
TCDFD	COMPRESSOR DISCHARGE TEMPERATURE			DEG F	611.	611.	590.0
TTDEA	TURBINE DISCHARGE TEMPERATURE		#1	DEG F	968.	974.	688.
TTDEB	(UNIT EGT)		#2	DEG F	965.	970.	679.
EGT	LAB EGT (AVG)			DEG F	982.	987.	687.
PS9	EXHAUST STATIC PRESSURE			PSIA	14.05	14.05	14.05
PBORFA	BLEED AIR ORIFICE PRESSURE			PSIA	48.2	54.5	
TBORFA	BLEED AIR ORIFICE TEMPERATURE (AVG)			DEG F	380.	402.	
PDBORA	BLEED AIR ORIFICE DELTA P			PSID	1.59	1.28	
WB	BLEED AIRFLOW			LB/MIN	155.4	146.8	
WBCDNA	CORRECTED DISCHARGE AIRFLOW			LB/MIN	58.6	50.2	
PB	BLEED PRESSURE (AVG)			PSIA	50.35	56.19	
TB	BLEED TEMPERATURE (AVG)			DEG F	406.	426.	
WF	FUEL FLOW (AVG)			LB/HR	256.3	259.0	159.8
PWGEN	GENERATOR LOAD - POWER FACTOR = 1.0			KW	57.8	62.7	.2
CALCULATIONS:							
GENSL	GENERATOR LOAD AT SEA LEVEL -- PWGEN/(PCELL/14.696)			KW	60.3	65.4	
	APU DELTAP/DELTA -- (PCELL-PS9)/(PCELL/14.696)			PSID	.03	.03	
	BLEED PRESSURE AT SEA LEVEL -- PB/(PCELL/14.696)			PSIA	52.54	58.64	
DELPB	BLEED PRESSURE LAPSE RATE CORRECTION			PSIA	.68	-.67	
	INSTALLATION EFFECT ON BLEED PRESSURE			PSIA	-1.60	-1.60	
PBCOR	BLEED PRESSURE CORRECTED TO SEA LEVEL, 100F, INSTALLED			PSIA	51.62	56.37	
	BLEED AIRFLOW AT SEA LEVEL -- WB/(PCELL/14.696)			LB/MIN	162.1	153.2	
DELWB	BLEED FLOW LAPSE RATE CORRECTION			LB/MIN	1.0	-2.3	
	INSTALLATION EFFECT ON WB			LB/MIN	-4.0	-4.0	
WBCOR	BLEED AIRFLOW CORRECTED TO SEA LEVEL, 100F, INSTALLED			LB/MIN	159.1	146.9	
DELTB	BLEED TEMPERATURE LAPSE RATE CORRECTION			DEG F	12.	6.	
TBCOR	BLEED TEMPERATURE CORRECTED TO SEA LEVEL, 100F, INSTALLED			DEG F	417.	432.	
DELEGT	EGT LAPSE RATE CORRECTION			DEG F	23.	16.	
	APU DELTA P CORRECTION ON EGT-(33*(PCELL-PS9)/(PCELL/14.696))			DEG F	1.	1.	
	INSTALLATION EFFECT ON EGT			DEG F	30.	30.	
	EXCESS BLEED PRESSURE CORRECTION ON EGT-- (-10*(PBCOR-PBREQ))			DEG F	4.	19.	
EGTCOR	EGT CORRECTED TO SEA LEVEL, 100F, INSTALLED, AT PBREQ			DEG F	1032.	1016.	
	SEA LEVEL FUEL FLOW -- WF/(PCELL/14.696)*(FLHV/18550)			LB/HR	267.3	270.2	
DELWF	FUEL FLOW LAPSE RATE CORRECTION			LB/HR	2.4	-1.5	
	APU DELTA P CORRECTION ON WF --(8*(PCELL-PS9)/(PCELL/14.696))			LB/HR	.3	.3	
	INSTALLATION EFFECT ON WF			LB/HR	.6	.6	
	EXCESS BLEED PRESSURE CORRECTION ON WF -- (-4*(PBCOR-PBREQ))			LB/HR	1.7	7.5	
WFCOR	FUEL FLOW CORRECTED TO SEA LEVEL, 100F, INSTALLED, AT PBREQ			LB/HR	268.8	262.1	

▒▒▒ - DATA NOT NEEDED OR APPLICABLE QA APPROVAL

ACCEPTANCE TEST DATA SHEET
131-9[B]

USED WITH
31-12697

REV. _____

UNIT OUTLINE: 3800702-1 _____ MODEL: 131-9[B] UNIT S/N P- 6721

TEST CELL NO.: D103 RUN NO.: _____ DATE 07/24/04

PRODUCTION RELEASE NO.: _____ REPAIR ORDER NO.: _____

ECU P/N _____ S/N _____ SLAVE YES ____ NO ____

ECU OPERATIONAL SW P/N _____

SPU P/N _____ S/N _____ SLAVE YES ____ NO ____

SCU P/N _____ S/N _____ SLAVE YES ____ NO ____

AIRFLOW MEASURING SECTION NO. _____

PERFORMANCE SUMMARY					
		2-PACK ECS - 700 HIGH +60KW		MES +65KW	
DESCRIPTION		REQUIRED	ACTUAL	REQUIRED	ACTUAL
PBCOR	BLEED PRESSURE, PSIA	51.2 (MIN)	51.62	54.5 (MIN)	56.37
WBCOR	BLEED AIRFLOW, LB/MIN	155.0 (MIN)	159.1	N/A	146.9
TBCOR	BLEED TEMPERATURE,F	445.0 (MAX)	417.	445.0 (MAX)	432.
EGTCOR	EXHAUST GAS TEMPERATURE,F	1080.0(MAX)	1032.	1070.0(MAX)	1016.
WFCOR	FUEL CONSUMPTION, LB/HR	N/A	268.8	287.0 (REF)	262.1

PERFORMANCE DATA ADJUSTED TO S.L., 100F, INSTALLED CONDITIONS. EGTCOR AND WFCOR ARE ALSO CORRECTED TO MINIMUM BLEED PRESSURE. WFCOR (REF) IS A REFERENCE ONLY VALUE AND NOT A REQUIREMENT.

INITIAL IGV POSITION 4.1.2(B) ____ DEGREES, INITIAL PBCOR _____ PSIA

FINAL IGV POSITION 4.1.2(C) ____ DEGREES, FINAL PBCOR _____ PSIA

ECS OFFSET=(FINAL IGV-INITIAL IGV)= _____ DEGREES

OTHER ACCEPTANCE DATA						
ITEM	PARAGRAPH	PARAMETER	UNITS	DATA POINT	VALUE	REQUIRED
FLOW SENSOR CHECK	4.1.4(G)	WBCDNA	LB/MIN	4.	48.6	FIGURE 7
FLOW SENSOR CHECK	4.1.4(J)	WBCDNA	LB/MIN	5.	49.3	FIGURE 7
FLOW SENSOR ACCURACY	4.1.4(K)	WC	- -	- -		+/-5

SCV STABILITY (4.1.5) SCV IS STABLE YES ____ NO ____

MINIMUM SURGE MARGIN (4.1.6) UNIT PASS MINIMUM SURGE MARGIN (4.1.6) YES ____ NO ____

AC POWER START TIME _____ SEC (4.1.7)

DC POWER START TIME _____ SEC (4.1.7)

LOAD CYCLE STABILITY 4.2(C) 96 KW (0007) STABLE YES _____ NO _____

LOAD CYCLE STABILITY 4.2(E) MES (0008) STABLE YES _____ NO _____

LOAD CYCLE STABILITY 4.2(G) MES +96KW (0009) STABLE YES _____ NO _____

LOAD CYCLE STABILITY 4.2(H) RTL STABLE YES _____ NO _____

APU FAULTS OBSERVED 5.1(B) NONE _____ OTHER _____

APU DRY WEIGHT: _____ LB

TOTAL NUMBER OF STARTS(DURING ATP): _____

TOTAL OPERATING TIME(DURING ATP): _____ HR/MIN

HOT SAMPLE

UNIT STATUS: ACCEPT ☐ REJECT ☐

WE CERTIFY THE ABOVE DATA ARE TRUE AND CORRECT, AND IN ADDITION, THE UNIT HAS SUCCESSFULLY MET ALL OTHER TEST REQUIREMENTS SPECIFIED IN THE LATEST REVISION OF THE APPLICABLE TEST SPECIFICATION INDICATED ABOVE

	SIGNATURE	DATE
TECHNICIAN		
SUPERVISOR		
QUALITY ASSURANCE		

ACCEPTANCE TEST DATA SHEET
131-9[B]
TEST CELL D103

COLD 9B SAMPLE

APU S/N P- 7073

PARAMETER DESCRIPTION			ATP PARAGRAPH-->		4.1.2E	4.1.3C	4.1.1E
					2PCK-700 ECS HIGH	MES	RTL
DIGITAL	DATA SCAN			HR:MIN	05:34	05:45	05:25
DIGITAL	DATA POINT NUMBER				2.	3.	1.
PBAR	BAROMETRIC PRESSURE			PSIA	14.18	14.18	14.18
PCELL	CELL PRESSURE			PSIA	14.17	14.16	14.17
T1	T1-APU INLET TEMPERATURE (AVG)			DEG F	45.1	45.3	44.9
TENIVA	UNIT INLET TEMPERATURE (T2)			DEG F	46.1	45.9	45.2
POIL	OIL PRESSURE -- LUBE PUMP DISCHARGE			PSIG	67.6	67.5	68.0
TOIL	OIL TEMPERATURE -- LUBE PUMP DISCHARGE			DEG F	165.0	164.5	164.1
PSGBX	GEARBOX PRESSURE -- SUMP			IN H2O	1.09	-.43	3.49
TFUEL	FUEL INLET TEMPERATURE			DEG F	47.	47.	47.
PFUEL	FUEL INLET PRESSURE			PSIG	28.	27.	28.
VIBGBA	UNIT VIBRATION -- GEARBOX			IN/SEC	.16	.17	.23
VIBTHA	UNIT VIBRATION -- TURBINE			IN/SEC	.11	.10	.15
VIBP1E	ONE-PER-REV TURBINE POST			IN/SEC	.7	.6	.6
XNL	SHAFT SPEED			RPM	48799.	48803.	48808.
PIGV	INLET GUIDE VANE POSITION			DEGREE	36.7	89.7	22.1
PCDFD	COMPRESSOR DISCHARGE STATIC PRESSURE			PSIA	101.4	106.0	96.7
TCDFD	COMPRESSOR DISCHARGE TEMPERATURE			DEG F	561.	571.	549.7
TTDEA	TURBINE DISCHARGE TEMPERATURE	#1		DEG F	745.	875.	631.
TTDEB	(UNIT EGT)	#2		DEG F	736.	891.	622.
EGT	LAB EGT (AVG)			DEG F	755.	909.	636.
PS9	EXHAUST STATIC PRESSURE			PSIA	14.14	14.13	14.13
PBORFA	BLEED AIR ORIFICE PRESSURE			PSIA	33.5	60.2	▒▒▒
TBORFA	BLEED AIR ORIFICE TEMPERATURE (AVG)			DEG F	299.	361.	▒▒▒
PDBORA	BLEED AIR ORIFICE DELTA P			PSID	1.10	1.46	▒▒▒
WB	BLEED AIRFLOW			LB/MIN	113.1	168.3	▒▒▒
WBCDNA	CORRECTED DISCHARGE AIRFLOW			LB/MIN	58.0	50.6	▒▒▒
PB	BLEED PRESSURE (AVG)			PSIA	34.95	62.23	▒▒▒
TB	BLEED TEMPERATURE (AVG)			DEG F	312.	381.	▒▒▒
WF	FUEL FLOW (AVG)			LB/HR	216.0	276.0	168.7
PWGEN	GENERATOR LOAD - POWER FACTOR = 1.0			KW	58.4	63.4	.0
CALCULATIONS:							
GENSL	GENERATOR LOAD AT SEA LEVEL -- PWGEN/(PCELL/14.696)			KW	60.6	65.8	▒▒▒
	APU DELTAP/DELTA -- (PCELL-PS9)/(PCELL/14.696)			PSID	.03	.04	▒▒▒
	BLEED PRESSURE AT SEA LEVEL -- PB/(PCELL/14.696)			PSIA	36.25	64.57	▒▒▒
DELPB	BLEED PRESSURE LAPSE RATE CORRECTION			PSIA	16.79	-6.26	▒▒▒
	INSTALLATION EFFECT ON BLEED PRESSURE			PSIA	-1.60	-1.60	▒▒▒
PBCOR	BLEED PRESSURE CORRECTED TO SEA LEVEL, 100F, INSTALLED			PSIA	51.44	56.71	▒▒▒
	BLEED AIRFLOW AT SEA LEVEL -- WB/(PCELL/14.696)			LB/MIN	117.3	174.6	▒▒▒
DELWB	BLEED FLOW LAPSE RATE CORRECTION			LB/MIN	43.4	-22.0	▒▒▒
	INSTALLATION EFFECT ON WB			LB/MIN	-4.0	-4.0	▒▒▒
WBCOR	BLEED AIRFLOW CORRECTED TO SEA LEVEL, 100F, INSTALLED			LB/MIN	156.7	148.6	▒▒▒
DELTB	BLEED TEMPERATURE LAPSE RATE CORRECTION			DEG F	109.	54.	▒▒▒
TBCOR	BLEED TEMPERATURE CORRECTED TO SEA LEVEL, 100F, INSTALLED			DEG F	421.	435.	▒▒▒
DELEGT	EGT LAPSE RATE CORRECTION			DEG F	227.	96.	▒▒▒
	APU DELTA P CORRECTION ON EGT-(33*(PCELL-PS9)/(PCELL/14.696))			DEG F	1.	1.	▒▒▒
	INSTALLATION EFFECT ON EGT			DEG F	30.	30.	▒▒▒
	EXCESS BLEED PRESSURE CORRECTION ON EGT-- (-10*(PBCOR-PBREQ))			DEG F	2.	22.	▒▒▒
EGTCOR	EGT CORRECTED TO SEA LEVEL, 100F, INSTALLED, AT PBREQ			DEG F	1010.	1014.	▒▒▒
	SEA LEVEL FUEL FLOW -- WF/(PCELL/14.696)*(FLHV/18550)			LB/HR	223.6	285.8	▒▒▒
DELWF	FUEL FLOW LAPSE RATE CORRECTION			LB/HR	42.6	-16.9	▒▒▒
	APU DELTA P CORRECTION ON WF --(8*(PCELL-PS9)/(PCELL/14.696))			LB/HR	.3	.3	▒▒▒
	INSTALLATION EFFECT ON WF			LB/HR	.6	.6	▒▒▒
	EXCESS BLEED PRESSURE CORRECTION ON WF -- (-4*(PBCOR-PBREQ))			LB/HR	1.0	8.8	▒▒▒
WFCOR	FUEL FLOW CORRECTED TO SEA LEVEL, 100F, INSTALLED, AT PBREQ			LB/HR	266.1	260.9	▒▒▒

▒▒▒ - DATA NOT NEEDED OR APPLICABLE QA APPROVAL

ACCEPTANCE TEST DATA SHEET
131-9[B]

USED WITH
31-12697

REV. _____

UNIT OUTLINE: 3800702-1 _____ MODEL: 131-9[B] UNIT S/N P- 7073

TEST CELL NO.: D103 RUN NO.: _____ DATE 01/26/06

PRODUCTION RELEASE NO.: _____ REPAIR ORDER NO.: _____

ECU P/N _____ S/N _____ SLAVE YES ____ NO ____

ECU OPERATIONAL SW P/N _____

SPU P/N _____ S/N _____ SLAVE YES ____ NO ____

SCU P/N _____ S/N _____ SLAVE YES ____ NO ____

AIRFLOW MEASURING SECTION NO. _____

PERFORMANCE SUMMARY					
		2-PACK ECS - 700 HIGH +60KW		MES +65KW	
DESCRIPTION		REQUIRED	ACTUAL	REQUIRED	ACTUAL
PBCOR	BLEED PRESSURE, PSIA	51.2 (MIN)	51.44	54.5 (MIN)	56.71
WBCOR	BLEED AIRFLOW, LB/MIN	155.0 (MIN)	156.7	N/A	148.6
TBCOR	BLEED TEMPERATURE,F	445.0 (MAX)	421.	445.0 (MAX)	435.
EGTCOR	EXHAUST GAS TEMPERATURE,F	1080.0(MAX)	1010.	1070.0(MAX)	1014.
WFCOR	FUEL CONSUMPTION, LB/HR	N/A	266.1	287.0 (REF)	260.9

PERFORMANCE DATA ADJUSTED TO S.L., 100F, INSTALLED CONDITIONS. EGTCOR AND WFCOR ARE ALSO CORRECTED TO MINIMUM BLEED PRESSURE. WFCOR (REF) IS A REFERENCE ONLY VALUE AND NOT A REQUIREMENT.

INITIAL IGV POSITION 4.1.2(B) ____ DEGREES, INITIAL PBCOR _____ PSIA

FINAL IGV POSITION 4.1.2(C) ____ DEGREES, FINAL PBCOR _____ PSIA

ECS OFFSET=(FINAL IGV-INITIAL IGV)= _____ DEGREES

OTHER ACCEPTANCE DATA						
ITEM	PARAGRAPH	PARAMETER	UNITS	DATA POINT	VALUE	REQUIRED
FLOW SENSOR CHECK	4.1.4(G)	WBCDNA	LB/MIN	4.	48.4	FIGURE 7
FLOW SENSOR CHECK	4.1.4(J)	WBCDNA	LB/MIN	5.	48.6	FIGURE 7
FLOW SENSOR ACCURACY	4.1.4(K)	WC	- -	- -		+/-5

SCV STABILITY (4.1.5) SCV IS STABLE YES ____ NO ____

MINIMUM SURGE MARGIN (4.1.6) UNIT PASS MINIMUM SURGE MARGIN (4.1.6) YES ____ NO ____

AC POWER START TIME _____ SEC (4.1.7)

DC POWER START TIME _____ SEC (4.1.7)

LOAD CYCLE STABILITY 4.2(C) 96 KW (0007) STABLE YES _____ NO _____

LOAD CYCLE STABILITY 4.2(E) MES (0008) STABLE YES _____ NO _____

LOAD CYCLE STABILITY 4.2(G) MES +96KW (0009) STABLE YES _____ NO _____

LOAD CYCLE STABILITY 4.2(H) RTL STABLE YES _____ NO _____

APU FAULTS OBSERVED 5.1(B) NONE _____ OTHER _____

APU DRY WEIGHT: _____ LB

TOTAL NUMBER OF STARTS(DURING ATP): _____

TOTAL OPERATING TIME(DURING ATP): _____ HR/MIN

COLD QB SAMPLE

UNIT STATUS: ACCEPT ☐ REJECT ☐

WE CERTIFY THE ABOVE DATA ARE TRUE AND CORRECT, AND IN ADDITION, THE UNIT HAS SUCCESSFULLY MET ALL OTHER TEST REQUIREMENTS SPECIFIED IN THE LATEST REVISION OF THE APPLICABLE TEST SPECIFICATION INDICATED ABOVE

	SIGNATURE	DATE
TECHNICIAN		
SUPERVISOR		
QUALITY ASSURANCE		

ACCEPTANCE TEST DATA SHEET
331-500[B]

APU S/N P- 1623

ATP PARAGRAPH --> -->			4.3.8	4.3.10	4.3.12	5.1
QUANTITY		UNITS	103°F, ECS	NO LOAD	103°F, MES	OIL CONSUMPTION
BAROMETRIC PRESSURE		PSIA	14.08	14.08	14.08	
AVERAGE INLET TEMPERATURE		DEG F	93.2	91.3	93.3	
UNIT INLET TEMPERATURE (T2)		DEG F	94.3	92.2	94.6	
OIL PRESSURE		PSIG	69.1	70.0	69.0	
OIL TEMPERATURE		DEG F	166.4	158.1	166.4	
GEARBOX PRESSURE		PSIA	14.2	14.3	14.2	
TURBINE DISCHARGE TEMPERATURE (UNIT RAKES)	UPPER	DEG F	1038.2	691.1	1076.7	
	LOWER	DEG F	1049.5	689.8	1094.1	
EXHAUST GAS TOTAL TEMPERATURE	ACTUAL	DEG F	1059.2	713.1	1106.9	
	CORRECTED *	DEG F	1090.8		1109.4	
ORIFICE INLET PRESSURE		PSIA	49.45		55.52	
ORIFICE INLET TEMPERATURE		DEG F	407.3		418.8	
ORIFICE DELTA P		PSID	3.87		1.58	
EXHAUST STATIC PRESSURE		PSIA	14.06		14.05	
IGV POSITION **		DEG	12.1		2.1	
CORRECTED BLEED AIRFLOW		LB/MIN	167.5		106.0	
BLEED AIRFLOW	ACTUAL	LB/MIN	454.7		311.1	
	CORRECTED *	LB/MIN	461.6		300.4	
BLEED TOTAL PRESSURE	ACTUAL	PSIA	51.79		56.49	
	CORRECTED *	PSIA	52.81		54.60	
BLEED TOTAL TEMPERATURE	ACTUAL	DEG F	414.5		429.6	
	CORRECTED *	DEG F	422.3		431.1	
FUEL CONSUMPTION	ACTUAL	LB/HR	599.0	317.4	630.6	
	CORRECTED	LB/HR	619.4		628.2	
OIL CONSUMPTION	OIL QUANTITY A	CM^3				
	OIL QUANTITY B	CM^3				
	OIL CONSUMED	CM^3				
	TOTAL OPER TIME	HRS				
	CONSUMPTION RT	CM^3/HR				
	MAX CONSUMP RT	CM^3/HR				12.0
SHAFT OUTPUT CORRECTED TO SL		HP	202.9		203.1	
UNIT VIBRATION	ACCESSORY	IN/SEC	.365	.208	.346	
	TURBINE	IN/SEC	.524	.528	.488	
APU SPEED		RPM	39050.	39050.	39047.	
SPECIFICATION REQUIREMENTS (CORRECTED)	BLEED AIRFLOW	LB/MIN	460.2			
	BLEED PRESSURE	PSIA	52.6		54.6	
	MAX IGV POS	DEG	9.5			
	SHAFT POWER	HP	202.0		202.0	
	EGT	DEG F	1151.0		1187.0	
DIGITAL DATA SCAN		TIME	10:58	11:08	11:18	
		DATE	07/21/05	07/21/05	07/21/05	
DIGITAL DATA POINT NO.		----	1001	1002	1003	

* DATA CORRECTED TO 103F, INSTALLED, SEA LEVEL CONDITIONS
** RELATIVE TO 0 DEGREE BEING FULL OPEN

JOB/EQU: 320-0752 VER: 2.11 REV: 06/03/05 IDMS:320-2052 VER: 4.55 REV: 06/16/05

331-500 HOT DRY
SAMPLE

ACCEPTANCE TEST DATA SHEET
331-500[B]

APU S/N P- 1713

ATP PARAGRAPH --> -->			4.3.8	4.3.10	4.3.12	5.1
QUANTITY		UNITS	103°F, ECS	NO LOAD	103°F, MES	OIL CONSUMPTION
BAROMETRIC PRESSURE		PSIA	14.28	14.28	14.28	
AVERAGE INLET TEMPERATURE		DEG F	48.0	48.0	49.5	
UNIT INLET TEMPERATURE (T2)		DEG F	48.2	48.6	49.6	
OIL PRESSURE		PSIG	69.9	70.5	69.8	
OIL TEMPERATURE		DEG F	171.7	168.8	172.1	
GEARBOX PRESSURE		PSIA	14.4	14.5	14.3	
TURBINE DISCHARGE TEMPERATURE (UNIT RAKES)	UPPER	DEG F	979.5	643.7	1029.0	
	LOWER	DEG F	954.3	637.4	1002.2	
EXHAUST GAS TOTAL TEMPERATURE	ACTUAL	DEG F	984.3	663.8	1031.5	
	CORRECTED *	DEG F	1092.2		1080.2	
ORIFICE INLET PRESSURE		PSIA	52.24		61.31	
ORIFICE INLET TEMPERATURE		DEG F	363.4		382.3	
ORIFICE DELTA P		PSID	4.09		1.75	
EXHAUST STATIC PRESSURE		PSIA	14.26		14.27	
IGV POSITION **		DEG	10.1		.1	
CORRECTED BLEED AIRFLOW		LB/MIN	167.2		106.1	
BLEED AIRFLOW	ACTUAL	LB/MIN	492.7		351.3	
	CORRECTED *	LB/MIN	461.3		301.4	
BLEED TOTAL PRESSURE	ACTUAL	PSIA	54.77		62.35	
	CORRECTED *	PSIA	52.80		54.60	
BLEED TOTAL TEMPERATURE	ACTUAL	DEG F	370.2		392.6	
	CORRECTED *	DEG F	421.2		427.9	
FUEL CONSUMPTION	ACTUAL	LB/HR	631.0	334.3	671.7	
	CORRECTED	LB/HR	623.1		621.3	
OIL CONSUMPTION	OIL QUANTITY A	CM^3				
	OIL QUANTITY B	CM^3				
	OIL CONSUMED	CM^3				
	TOTAL OPER TIME	HRS				
	CONSUMPTION RT	CM^3/HR				
	MAX CONSUMP RT	CM^3/HR				12.0
SHAFT OUTPUT CORRECTED TO SL		HP	202.5		202.4	
UNIT VIBRATION	ACCESSORY	IN/SEC	.271	.225	.281	
	TURBINE	IN/SEC	.356	.385	.363	
APU SPEED		RPM	39050.	39040.	39050.	
SPECIFICATION REQUIREMENTS (CORRECTED)	BLEED AIRFLOW	LB/MIN	460.2			
	BLEED PRESSURE	PSIA	52.6		54.6	
	MAX IGV POS	DEG	9.5			
	SHAFT POWER	HP	202.0		202.0	
	EGT	DEG F	1151.0		1187.0	
DIGITAL DATA SCAN		TIME	08:23	08:34	08:43	
		DATE	12/24/06	12/24/06	12/24/06	
DIGITAL DATA POINT NO.		----	1001	1002	1003	

* DATA CORRECTED TO 103F, INSTALLED, SEA LEVEL CONDITIONS
** RELATIVE TO 0 DEGREE BEING FULL OPEN

331-500 COLD DAY SAMPLE